



2020 Roadway Rehabilitation Project

June 19, 2020 Update

Schedule for the week of June 22nd

All schedules are weather permitting.

Phasing map available on following page.

Phase 1

- Restoration work is scheduled to continue

Phase 2

- Crews are scheduled to raise structure covers to the final roadway height.
- Restoration work is scheduled to continue
- The final layer of pavement is scheduled to be installed late in the week, weather permitting. Please have all cars off streets during paving. Pavement will be available to drive on after it cools, which will be about 30 minutes after placement.

Phase 3 and Phase 4

- Construction is scheduled to begin in the phase 3 area with concrete curb removal and replacement starting on Monday. This will last throughout the week. If you have curb marked to be removed in front of your driveway, please have your car out of your driveway by 7 a.m. Monday morning and park in the street against non-marked curb. After the curb is installed in front of your driveway, your driveway access will be closed for about 5-7 days while the concrete hardens. The contractor will remove the barricades from your driveway once the concrete is strong enough for a vehicle to drive over it.

Questions?

Questions can be directed to the project hotline at (612) 430-2805.

Phasing Map

