



2020 Roadway Rehabilitation Project

August 7, 2020 Update

All schedules are weather permitting.

Phasing map available on following page.

Schedule for Week of August 10 – August 15

Phase 1

- Punch list items will continue to be addressed.

Phase 2

- Punch list items will continue to be addressed.

Phase 3

- Continued restoration work is scheduled to take place next week. Punch list items will be addressed.

Phase 4

- Crews are scheduled to finish concrete work on Monday.
- Trails are scheduled to be paved later in the week.
- Retaining wall work is scheduled to occur next week.
- Restoration work will potentially occur later in the week.

Questions?

Questions can be directed to the project hotline at (612) 430-2805.

Phasing Map

